

## Tentative Schedule - Remains subject to change

BR PR Timeline as of 24-Apr-07

Committee of Whole - intro Bond/Rate Ordinances	27-Mar
Advertise for bids	30-Mar
First reading Bond/Rate Ordinances	03-Apr
Second reading Bond Ordinance	17-Apr
Final reading & approval Bond/Rate Ordinances	01-May
Open bids (30 days = Sun Apr 29)	08-May
Close Bond Sale (90 days after bids open)	08-Aug
Award Contract (same date)	08-Aug
Begin Construction	20-Aug
Complete Construction (18 months)	Feb 2009

